



Schultz, Bernard – 240 Galati Road, McDonald, PA 15057

Schedule (as of 2/2/23)

Note: Schedule is subject to change

Range will remain in contact with the Township regarding the schedule

Natural Gas Development

- Road construction on Gladden Road expected in March.
- Air rig tentatively scheduled for May; Horizontal rig expected for October; Completions expected for April of 2024.

Past Activity

- Construction of the Schultz pad is complete.
- 7/15/22: Construction remains ongoing with activity expected through August, weather permitting.
- 5/12/22: Range will begin mobilizing equipment on or near Monday, May 16th. Range expects construction to run into August, weather permitting.
- 4/11/22: Well pad construction set to begin the first part of May 2022, weather depending.