



Schultz, Bernard – 240 Galati Road, McDonald, PA 15057

Schedule (as of 5/9/23)

Note: Schedule is subject to change

Range will remain in contact with the Township regarding the schedule

Natural Gas Development

- Road construction near completion.
- Air rig scheduled to move onto pad starting Friday, May 12th. This operation will take 1-2 days to complete.
- Air rig expected on pad through mid-July.
- Big rig (horizontal rig) expected November of 2023.

Past Activity

- Gladden road construction ongoing. Paving expected to begin week of April 17th.
- Air rig scheduled for mid-May; Horizontal rig expected in November; Completions expected for March of 2024.
- Road construction on Gladden Road started week of March 13th.
- Construction of the Schultz pad is complete.
- 7/15/22: Construction remains ongoing with activity expected through August, weather permitting.
- 5/12/22: Range will begin mobilizing equipment on or near Monday, May 16th. Range expects construction to run into August, weather permitting.
- 4/11/22: Well pad construction set to begin the first part of May 2022, weather depending.