



Schultz, Bernard – 240 Galati Road, McDonald, PA 15057

Schedule (as of 4/4/24)

Note: Schedule is subject to change

Range will remain in contact with the Township regarding the schedule

Current Activity Status

- Drill outs were completed in the last week of March
- Flowback started 4/3/2024 (increased truck traffic will be on truck route during flowback)
- Driving route:

Oversize/overweight loads go this route due to bridge height issues:

- From I-79 take the I-576 West Exit (*New Turnpike – no tolls this section*)
- Go 2.4 miles and take Exit 16 to S. Fayette Way
- Go left for 0.5 miles on S. Fayette Way to right on to SR 1001 (Reissing Rd)
- Go 3.4 miles to left on to SR 980
- Go 0.6 miles to right on to T-813 (Gladden Rd) {Turns into T-813 (Jacobs Rd) in Mt Pleasant}
- Go 1.4 miles to left on to T-606 (Primrose Rd)
- Go 0.96 miles to left on to T-608 (Galati Rd)
- Go 0.3 miles to access on the left

Past Activity

- Completions began 2/6/2024
- Completions fleet moved off site around mid-March
- Drilling is complete.
- Big rig (horizontal rig) moved off site on 1/4/2024
- Road construction complete.
- Air rig drilling complete.
- Air rig scheduled to move onto pad starting Friday, May 12th. This operation will take 1-2 days to complete.
- Air rig expected on pad through mid-July.
- Big rig (horizontal rig) expected November of 2023. Gladden road construction ongoing. Paving expected to begin week of April 17th.
- Air rig scheduled for mid-May; Horizontal rig expected in November; Completions expected for March of 2024.
- Road construction on Gladden Road started week of March 13th.
- Construction of the Schultz pad is complete.
- 7/15/22: Construction remains ongoing with activity expected through August, weather permitting.
- 5/12/22: Range will begin mobilizing equipment on or near Monday, May 16th. Range expects construction to run into August, weather permitting.
- 4/11/22: Well pad construction set to being the first part of May 2022, weather depending.