



**Schultz, Bernard – 240 Galati Road, McDonald, PA 15057**

**Schedule (as of 9/15/2025)**

*\*Note: Schedule is subject to change\**

*Range will remain in contact with the Township regarding the schedule*

**Current Activity Status**

- Wells are in production.

**Past Activity**

- Flowback started 4/3/2024 (increased truck traffic will be on truck route during flowback)
- Drill outs were completed in the last week of March Completions began 2/6/2024
- Completions fleet moved off site around mid-March
- Drilling is complete.
- Big rig (horizontal rig) moved off site on 1/4/2024
- Road construction complete.
- Air rig drilling complete.
- Air rig scheduled to move onto pad starting Friday, May 12<sup>th</sup>. This operation will take 1-2 days to complete.
- Air rig expected on pad through mid-July.
- Big rig (horizontal rig) expected November of 2023. Gladden road construction ongoing. Paving expected to begin week of April 17<sup>th</sup>.
- Air rig scheduled for mid-May; Horizontal rig expected in November; Completions expected for March of 2024.
- Road construction on Gladden Road started week of March 13<sup>th</sup>.
- Construction of the Schultz pad is complete.
- 7/15/22: Construction remains ongoing with activity expected through August, weather permitting.
- 5/12/22: Range will begin mobilizing equipment on or near Monday, May 16<sup>th</sup>. Range expects construction to run into August, weather permitting.
- 4/11/22: Well pad construction set to begin the first part of May 2022, weather depending.